EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to Roads and Drains at Maruthi Saw mill Road Surrounding area roads in ward no. 06 Thanisandra
2	Amount of Work Portion	2,05,59,235.00
3	Estimated Cost	200.00 Lakhs
4	Name of Contractor	M/s SMLP Asphalts (Prop: B B Umesha)
5	Agreement No	
6	No and date under which work order issued	EE/BTP/BBMP/WO/182/2020-21 Date: 30.01.2021
7	Time limit originally fixed for completion	4 Months
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	58 Days 30.5.21 to 27.7.21
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	- 27.7.21
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Work deleyed Due to BWSSB, Cauvery Water Supply Line, and UGD Works under 110 Village and also due to Lockdown, Hence EOT may be sanctioned without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved as Per AEE recommendation.

Assistant Engineer
Ward No. 06(Thanisandra)

Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24

Executive Engineer
Byatarayanapura Division, Bangalore-92.

Chief Engineer
Yelahanka Zone, Bangalore-92.

Scanned by CamScanner